# NEWZEN CONSULTANTS BANGALORE

**NEW TECHNOLOGIES TO INNOVATE**

NO.NZ/BBMP/YD/PMC/W1-03/2018-19 Date: 23-04-2018

To,
The Executive Engineer,
Yelahanka Division
Bangalore.

## "PMC CERTIFICATE AND INSPECTION REPORT"

Dear Sir,

Subject: Regarding Inspection Report for the below mentioned work.

Name Of Work : Development and Improvements of roads and drains in Ward no-01 of Yelahanka Sub Division.

| Item No | Description of work | Unit | Qty |
|---|---|---|---|
| 1 | Removing & Refixing Stone Slabs of drains and Pointing in C.M(1:3). | Sqm | 412.20 |
| 2 | KSRRB 300-1. Earthwork excavation by manual means in ordinary soil involving an average horizontal throw upto 2 meters and an average lift upto 1.5 m, excavated surface leveled and sides neatly dressed, the disposed earth to be leveled neatly after | Cum | 107.35 |
| 3 | Providing precast slab of 100 mm thick including cost of all materials, labour, curing,transportation,loading ,unloading,etc.,complete as per the direction of engineer in charge- | Sqm | 88.11 |
| 4 | KSRRB M300-14. Excavation for roadwork in all type of soil with hydraulic excavator of 0.9 cum bucket capacity including cutting and loading in tippers, trimming bottom and side slopes, in accordance with requirements of lines, grades and cross sections, and | Cum | 2625.55 |
| 5 | KSRRB M400-6.1. Construction of granular sub-base by providing close graded material, crushed stone aggregates of granite/trap/basalt material, mixing in a mechaical mix plant at OMC, carriage of mixed material to work site, spreading in | Cum | 984.58 |
| 6 | KSRRB M400-17. Providing, laying, spreading and compacting crushed stone aggregates of granite/trap/basalt to wet mix macadam specifications including pre mixing the material with water at OMC in mechanical mix plant carriage of mixed | Cum | 1395.73 |
| 7 | KSRRB M500-6. Providing and applying primer coat with S.S. bitumen emulsion on prepared surface of granular base such as WBM,WMM ,including clearing of road surface and spraying primer at the rate of 0.60 kg / sqm using mechanical means | Sqm | 5466.22 |
| 8 | KSRRB 500-2. Cleaning the existing black topped surface with brooms, soft brushes and finally dusting with old gunny bags and / or compressed air to receive bituminous treatment including cost of all materials, labour, HOM of machineries complete as per | Sqm | 8148.72 |
| 9 | KSRRB 500-7. Providing and applying tack coat using 80/100 grade Bitumen (VG10) on the prepared black topped surfaces at 2.5 kg per 10 sqm , heating bitumen in boiler fitted with spray set (excluding cleaning of road surface ) including cost of all | Sqm | 9492.22 |

58
24-4-18

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA, JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

| Item No | Description of work | Unit | Qty |
|---|---|---|---|
| 10 | KSRRB M500- 17. Providing, laying dense graded bituminous macadam using 40/60 TPH capacity H.M.P with Mechanical paver Gr-II(50mm to 75mm), crushed aggregates of specified grading premixed with 4.5% VG 30 grade bituminous binder and filler, | Cum | 438.80 |
| 11 | KSRRB M500- 19. Providing, laying bituminousConcrete using 40/60 TPH capacity H.M.P with Mechanical paver Gr-II(30mm to 45mm), crushed aggregates of specified grading premixed with 5.4% VG 30 grade bituminous binder and filler , transporting | Cum | 327.81 |
| 12 | Lead for disposal of earth shall be payable at Carriage rates (Lead & Lift) by mechanical means including loading and unloading up to 4kms. | Cum | 2732.90 |

With respect to the above subject & name of the work, we have inspected the work and the Quantity and Quality of above mentioned items of the work was found to be completed satisfactorily for the 3rd and part bill

Thanking you,

With Regards,

For Newzen Consultants Bangalore

Newzen Consultants Bangalore